Ref:	Risk cause and event	Risk consequences	Risk Owner	L	1	RAG	Mitigating actions and responsibility	Status update	On corporate risk register?
H1	Council fails to deliver the target number of properties in the Council House Building Programme, due to poor performance of the contractor/contractor going into administration, higher works costs and availability of materials. Lack of land availability. Lack of staff capacity to deliver programme. Impact of BNG on delivery of programme. Extensive planning delays.	Inability to meet local housing need and increase in number of households living in unsatisfactory housing conditions.  Increase in homelessness and related costs. Failure to meet statutory homelessness duties.  Negative impact on resident wellbeing.  Negative publicity and reputational damage.  Higher costs associated with increased use of temporary accommodation.	Nicola Cresswell & Carol Snowden	3	4	12	Active management of contracts via monthly contractor meetings and day to day contact with the project team. Appointment of an Employers Agent to manage the contractor on behalf of the Council. Programme includes work to minimise inevitable delays resulting from manufacturing delays, material shortages, sub-contract labour being temporarily shut down. Use of alternative materials to overcome supply shortages, different designs and different finishes and use of materials that are readily obtainable. Early liaison with utility providers by the contractor and the use of mature approved drainage plans within contract documentation. Financial assistance package approved by	Contractors at both Uplands and Bronzeoak in voluntary liquidation following reports of financial difficulties. Uplands has new contractor and work onsite is ongoing. Handovers expected in both March/April.  Financial assistance package approved by HC for the contractor at the Caterham on the Hill schemes. Schemes now progressing well and no current indications of cash flow problems.  New homes programme seeing an increase in build costs due to material and energy price rises – and the construction industry being energy intensive.  Officers pursuing Continuing investigation into MMC as an option. Consideration of procurement frameworks or Dynamic Purchasing	YES

HC for the contractor at Systems for contractor appointments. the Caterham on the Hill schemes. Acquisition continues on Officers have 2 further land purchases investigated two stage for approx. 20 and 13 contracts as a possible homes. option. Initial One property identified conversations with a and acquisition in MMC contractor and the CIC Building Better progress. who facilitate procurement options LAHF1 property and solutions for MMC. purchases (x7) which may be a more completed. LAHF R2 cost-efficient option property purchases (x6) than traditional build to complete by end of March 2024. LAHF 3 to be announced shortly. Maximising opportunities to release land for development Bid applications for Windmill/Auckland and by seeking sites from other public sector wolfs Wood will be bodies, open market submitted shortly. transactions and working with Asset Permanent PM role to Management to identify commence in April) suitable land holdings. Completed on purchase of land in Caterham to deliver 16 affordable homes for rent. Extension of the buyback programme into 23/24 with a strategic focus to enable development as well as providing new homes.

	Utilised preferential grant rates available in the LAHF programme to increase stock of family sized housing. 6 properties purchased to date (1 x 5b, 4 x 3b and 1 x 2b) and through round 2 of the LAHF to purchase a further 6 x 2/3 bed homes before the end of March 2024.  Achieved Investment Partner status with Homes England to allow for grant funding to subsidise the building programme. £1,450,000 secured to date.
	Capacity issues in team being addressed with additional members of staff. New Housing Development support Officer started this year. Temporary Project manager in place.  Working with TDC ecologist to identify suitable land holdings for off site BNG provision. Early appointment of ecologists to design in

			BNG from an early stage.	

H2	Loss of skilled staff to manage the Disabled Facilities Grant process and contract	Failure to deliver statutory services to residents and support those most in need. Potential for backlog of applications	Head of Housing	2	1	2	Audit requirement to add to committee register. Recruitment process in place.  Business Continuity plan in place  Case specific advice can be obtained from the national body for home improvement agencies.  Short term cover could be provided by neighbouring councils	Annual reviews of business continuity plan being completed  Delivery model of the service currently being reviewed as part of the Future Tandridge Programme	NO
НЗ	Disabled Facilities Grant Local Authority commissioning partner leaves the partnership	Failure to deliver service and meet statutory services.	Head of Housing	1	2	2	Audit requirement to add to committee register  Regular meeting with all stakeholders in the partnership  Strict performance management with concerns identified	Regular meetings being held between stakeholders in the partnership.	NO
H4	Disabled Facilities Grant Home Improvement Agency ceases trading	Failure to deliver service and meet statutory services.	Head of Housing	1	2	2	early and rectified  Audit requirement to add to committee register  Financial viability fully explored as part of the procurement process  Short term continuity	Regular meetings being held between stakeholders in the partnership.	NO

							plan to resource the work via individual private contractors specialising in this work with the Council coordinating the process.		
H5	Inability to deliver Grounds Maintenance on housing sites due to staff sickness and machinery breakdowns.	Financial loss due to the inability to recover leasehold management expenses and tenants service charges for work not undertaken.  Potential need to reimburse residents for services not delivered.  Risk of reputational damage / negative press	Head of Housing / Head of Environment	2	2	4	A GM options appraisal has been undertaken and reported to Committees on future delivery models. This will ensure adequate resource levels and machinery are in place for future cutting seasons.	Leaseholder management expenses have recently been sent with a reduced fee for Grounds Maintenance owing to the reduced service across the HRA estates in 2023.  Revised structure in place to ensure a reoccurrence does not happen.  Revised operating model in place and request for Committee approval to move to a cut and drop service has been submitted with the March Committee papers.	No
H6	Inability to procure cleaning contract for estate services	Risk of reputational damage / negative press  Decline in condition and	Head of Housing	2	2	4	Soft market testing has been completed to measure the potential uptake of the contract.  Officer project group established to ensure a	Procurement process currently underway due to current contract expiring in October 2024.  Regular meetings with current contractor taking	No

cleanliness of communal areas.	smooth procurement process and limited impact on service	place to ensure continued service delivery.	
Increased complaints	delivery	delivery.	

## Closed risks

	11 11 ( )	*0 :1 11		_	4	N 1 / A	* 0 1 11	<del></del>	\/=0
H2	Unable to monitor and control revenue and capital budgets due to Orchard / Agresso interface not working	* Considerable financial overspend * Expenditure being held in suspense account	Head of Housing	1	1	N/A	* Orchard have come back to provide both the job reference for the process that creates the output as well as some feedback on our parameters which they don't think are correct. * IT reviewing feedback and advice w/c 07/03/2022	This risk has been closed following the implementation of revised interfacing between Orchard and Agresso. Monthly monitoring of the systems is now being undertaken and reconciliation tasks being undertaken.	YES
НЗ	Current energy contract with Gazprom is terminated due to ongoing situation in Russia / Ukraine.	* Continuing with Gazprom as a supplier may be sensitive * Would need to procure a new contract at a much higher cost	Section 151 Officer / Head of Housing	2	4	N/A	* Monitor situation * Liaise with, and take advice from, energy broker	Statement from Inspired Energy on 28/02/2022 "At present there are no sanctions impacting Gazprom Marketing Ltd and we are doubtful that the UK government will impose these due to the amount of UK clients being supplied by Gazprom and the current amount of supplier disruption due to the market price crisis"	YES

H1	Overspend on housing repairs	* Impact on the Housing Revenue Account (HRA).	Head of Housing	4	4	N/A	* Financial monitoring and savings trackers in place. * Senior managers reviewing the implementation of the new budget arrangements. * Implementing new depot IT system within 12 months (in-line with IT priorities) to provide accurate cost data on time, labour, materials, fuel, vehicle usage, etc. * Heavily restricting the use of third party contractors by the depot for reactive repairs. * Reviewing the reactive repairs schedule of rates for the depot.	Discussions have taken place with Orchard and a new Asset Management Module is due to be implemented. The corporate IT and Digital strategy sets out requirements for interfacing between systems and is currently being completed corporately. Interfacing between Orchard and Agresso is working and being monitored. The review into void management is now being led by the Head of Housing. Stricter budget monitoring has been introduced allowing for better integration and management of individual budget lines.	NO
H4	Inability to deliver Housing Strategy	* Fail to deliver on the strategic objectives of the strategy, and associated improvements to residents and the Council.	Head of Housing	1	2	N/A	* Regular updates brought to Committee. * Member briefing papers prepared for relevant strategy actions. * Officer working group in place. * Communications in place with key partner agencies.	* Regular annual updates being provided to Housing Committee with actions being worked by officers. Housing strategy to end March 2025. Revised strategy to be written and delivered	NO

## Appendix 'B' Risk Register

	Inability to deliver the	* Fail to deliver on	Head of	1	2	N/A	* Regular updates	* Regular annual updates	NO
	Homelessness Strategy	the strategic	Housing				brought to Committee.	being provided to	
		objectives of the					* Member briefing	Housing Committee with	
		strategy, and					papers prepared for	actions being worked by	
		associated					relevant strategy	officers. Homelessness	
H5		improvements to					actions.	Strategy to complete in	
		residents and the					* Officer working group	March 2025. Revised	
		Council.					in place.	strategy to be written and	
							* Communications in	delivered	
							place with key partner		
							agencies.		